BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Supply of Water through Water tanker in ward No. 05, Surrounding area in Byatarayana pura Sub-Division.
2	Amount of Work Portion	10,11,325/- (Excluding GST)
3	Estimate cost	12.00 Lakhs
4	Name Of Contractor	S. Narayana Rao.
5	Agreement No.	17/22.4.22
6	No. and date Under which the work order has been issued	17/22.4.22
7	Time limit originally fixed for completion	182 Days.
8	Date of application by the contractor for granting extension of time	17/10/22
9	Date of receipt of application in the sub-division office	17/10/22
10	Extension granted if any	—
	1. Form	—
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	90 Y.
12	Work carried out during the first period of extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	43 Days.
15	Date of recommending time limit applied for	23.10.22 to 05-12-22.
16	Wheather the original application of contractor is enclosed	Enclosed.
17	Balance work remaining to be done	10 T'
18	Probable time required for completion of remaining work	5-12-22
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Still Qty of Water supply in tanker is due Hence EOT may be Apiroved for Remaining Balance Wafer tankers As per Schedule B'
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT Approved With penality.

Assistant Engineer
Ward No.
ಬಿ.ಬಿ.ಎಂ.ಪಿ ವಾರ್ಡ್ ನಂ.
ಸಹಾಯಕ ಅಭಿಯಂತರರು

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ,
ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

Asst. Executive Engineer
Sub- Division,
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

Scanned by CamScanner